

**IWWC #23-30, 25 Cider Mill Road. Proposed garage construction details, and drainage and erosion control notes.** (Submitted via email on 11.08.2023 and 11.14.2023)

- An electrician will work with the excavator to dig a trench and leave open for inspection prior to installing conduit. Location of trench is depicted on the site plan submitted 11.14.2023. Conduit trench will be 18" deep and conform with local code, as per electrician's permit.
- The building will be assembled (built) onsite on a concrete pad.
- An excavator will excavate down to the subsoil, install a curtain drain between the garage and the hill, grade and prep the site for concrete foundation (according to plan), and remove all excess topsoil from the premise after excavation. Any topsoil on site will be covered while on premise.
- Dry well size and depth will conform with roof area and curtain drain requirements.
- Silt fence will be installed during construction to prevent any deposits into brook.